

## CERTIFICATE

## Of Test and Thorough Examination of Mobile Crane

Certificate No.: Egy/AA/1445884/22/001		Date of Inspection: 10th March 2022	
Name and Address of the Owner		Place of Inspection 15th May city	Technical referential BV Work instruction
NOSOR EL W	ADI FOR OIL SERVICES	Helwan	BS 7121-3
		Manufacturer / Date of Manufacture LIEBHERR / 2009	
Last Registration:	Chassis No:	Type No:	Manufacturer Serial No:
N/A	W095857009EL05162	LTM1220 - 5.2	070494

## **Equipment Description**

Type of equipment:

Main hoist maximum capacity (SWL): 220 ton at 3 m radius & 13.3 m Boom length on 14 parts of line and 74 Ton counterweight and fully extended outriggers

Boom length is from 13.3 meter to 60.1 meter.

Main Hook Block	Auxiliary Hook Block
SWL: 160 Ton	SWL: 80 Ton
S.N: 910790508/284540	S.N: 910379608E/24648-15
Rope Diameter: 23 mm	Rope Diameter: 23 mm
Rope Diameter: 23 mm Weight: 1500 kg	Weight: 1450 kg

Description of Test  Auxiliary Hook block on 4 Parts of Line at the time of	Boom Length	Radius	SWL
inspection.(Outriggers fully extended & Front Jack Extended) and 12 ton counterweight (+0 +0 +92 +92 )	Meter	Meter	TON
100% SWL Test	39.1	18	12
100% SWL Test	39.1	20	10.1
100% SWL Test	39.1	22	8.5
Load test duration: 10 min			

Based on Thorough Visual Examination, Functional Test and Load test the equipment described above was found satisfactory at the time of Inspection.

Date of Last Examination	Date of Next Examination (if applicable)	Date of Last Proof Load Test	Date of Next Proof Load Test (if applicable)
N/A	09th March 2023	N/A	After Major Repair

Authorized name: Hossam Samir	Surveyor's name: Ahmed Abd ElAziz	
Signature H. Samir	Signature:	

THIS IS TO CERTIFY THAT the above signed competent surveyor thoroughly examined the lifting equipment in the above-mentioned place as per technical referential mentioned above. The liabilities are as per Bureau Veritas General Conditions of Services.

GM IVS 001 / CERTIFICATE Page 1/1